

**Aerial Lift Pre-Start Inspection**  
**To Be Performed at the Beginning of Each Shift or Day**

**Week Starting Date:** \_\_\_\_\_ **Type of Unit: Boom** \_\_\_\_\_ **Scissor** \_\_\_\_\_

**Operator:** \_\_\_\_\_

**Hour Meter Start:** \_\_\_\_\_ **Shift: 1st 2nd 3<sup>rd</sup>**

**Use a ✓ if ok. Use an ✖ if problem exists. Report all problems immediately!**

	Mon	Tue	Wed	Thu	Fri	Sat	Sun
Check all Fluid Levels							
Check all Hoses and Cables for Security, Damage, Chafing or Leaks							
Propane Tank /Batteries - Secure, Cables in Good Shape, no leaks							
Loose or Missing Parts							
Tires, Steering and Park Brake							
Horn, Back Up Alarm, Strobe Light							
Out Riggers, Stabilizers, Extendable Axles (if equipped)							
Check Operation of Lower and Upper Controls							
Scissor Action - lifts Smooth Without Binding							
Boom Action - Lifts, Extends/Retracts, and Pivots Without Binding							
Body Harness, Lanyard, Anchor Points, Safety Gate and Guardrail Condition							
Manufacturers Nameplate, All Placards, Warnings, Control Markings Legible							
Operators Manual and Manual of Responsibilities in Place and Legible							

**Comments:**

---